

## AMPLIACION PUERTO CALETA PAULA - ETAPA FINAL

### CRONOGRAMA DE OBRAS

#### Parte 1

Tareas / Tiempos (meses) 0		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	Inicio	Fin
1	Estudios	■	■	■																					0	3.0
2	Ingeniería de Detalle		■	■	■	■	■																		1.5	5.5
3	Obrador				■	■																			3.0	4.5
4	Muelles					■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	4.5	22.5
5	Espigón															■	■	■	■	■	■	■	■	■	14.5	22.5
6	Excavación					■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	4.5	31.0
7	Dragado																								29.0	33.0
8	Enrocado																					■	■	■	20.0	35.0
9	Pavimentos y caminos																								30.0	40.0
10	Redes																								26.0	42.0
11	Terminaciones																								40.0	45.0
12	Retiro del obrador, manuales																								45.0	46.0



CRONOGRAMA DE OBRAS

Parte 2

Tareas / Tiempos (meses) 23		24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	Inicio	Fin
1	Estudios																								0	3.0
2	Ingeniería de Detalle																								1.5	5.5
3	Obrador																								3.0	4.5
4	Muelles																								4.5	22.5
5	Espigón																								14.5	22.5
6	Excavación																								4.5	31.0
7	Dragado																								29.0	33.0
8	Enrocado																								20.0	35.0
9	Pavimentos y caminos																								30.0	40.0
10	Redes																								26.0	42.0
11	Terminaciones																								40.0	45.0
12	Retiro del obrador, manuales																								45.0	46.0

Duración de la Obra: 46 meses